



# AYRAULT ROAD SANITARY SEWER IMPROVEMENTS

Newsletter #2

June 2023

## Project Update

The tree removal and site preparation phase is complete. Fairport Electric continues to perform pole line upgrades to support the sewer installation and enhance the resiliency of electric infrastructure in Perinton. Randsco Construction is expected to begin installation of the new gravity sewer in early July from the north end of the project limit working south towards Ayrault Rd.

The RS&E trail is closed between the Bradford Hill Access Point and Ayrault Rd and a signed trail detour has been established for both pedestrian and bicyclists. ***For your own safety, please stay off the closed portion of trail during this construction project.***

The current construction schedule is as follows:

- Award Construction Contract: **March 2023 (Completed)**
- Sign RS&E Trail Detour and Close Trail: **May 2023 (Completed)**
- Fairport Electric Improvements (North of Pebble Hill): **Jun 2023 (Completed)**
- Fairport Electric Improvements (South of Pebble Hill): **Jul 2023**
- Tree Removals: **Jun 2023 (Completed)**
- Temporary Stream Diversion: **Jun 2023 (Completed)**
- Sanitary Sewer Installation (N Connection Point to Pebble Hill Trail Crossing): **Jul - Aug 2023**
- Bore New Sewer Under Pebble Hill Rd: **Aug 2023**
- Sanitary Sewer Installation (Pebble Hill Trail Crossing to Ayrault Rd): **Aug 2023 to Oct 2023**
- Decommission Pump Station: **Nov 2023**
- Trail Restoration: **Late Fall 2023**
- Remove Detour Signage and Open RS&E Trail: **Late Fall 2023**
- Replacement Tree Plantings: **Fall 2023 or Spring 2024**

*Please note our full time consultant inspector from MRB Group has changed: **Paul Robinson** will be on site at all times and available to address any concerns during construction. His contact info is provided below. You may also contact your Town representatives **Perry Stolt** or **Rob Kozarits** at the below info should you have any questions.*

*Future newsletters with an updated schedule will be provided as major project milestones are reached.*

***Thank you for your cooperation and patience as we construct this important sewer project.***

### MRB Group Contact Info:

Construction Inspector : Paul Robinson, MRB (585-339-8393 paul.robinson@mrbgroup.com)

### Town of Perinton DPW Contact Info:

Robert Kozarits, Town Engineer (585-223-5115 rkozarits@perinton.org)

Perry Stolt, Deputy Commissioner (585-223-5115 pstolt@perinton.org)

Jason Kennedy, Commissioner (585-223-5115 jkennedy@perinton.org)